



**Washington State  
Department of Transportation**  
Paula J. Hammond, P.E.  
Secretary of Transportation

**Southwest Region**  
11018 Northeast 51st Circle  
P.O. Box 1709  
Vancouver, WA 98668-1709  
360-905-2000 / Fax 360-905-2222  
TTY: 1-800-833-6388  
www.wsdot.wa.gov

March 1, 2011

American Construction Co., Inc.  
1501 Taylor Way  
Tacoma, WA 98421-4100

Contract 8078, I-5, Columbia River Bridge  
Temporary Pile Test Program  
WA 0.3 to OR MP 308.0  
State Project  
Serial Letter No. 21

RE: Weekly Statement of Working Days No. 3

Gentlemen:

Please find attached Weekly Statement of Working Days No. 3 for the week ending February 26, 2011.

If you have any questions, please contact Keith Daly at (360) 816-8870.

Sincerely,

Frank Green, P.E.  
CRC Structures Engineering Manager

KAD:np  
Attachment

cc: Document Control  
M. Degenhart  
N. Peppers

**WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
WEEKLY STATEMENT OF WORKING DAYS**

**CONTRACT NO:** 008078

**FEDERAL AID NO:**

**CONTRACTOR:** 910562492 AMERICAN CONSTRUCTION CO., INC.  
1501 TAYLOR WAY TACOMA, WA 98421 - 4100

**CONTRACT TITLE:** I-5, COLUMBIA RIVER BRIDGE TEMPORARY PILE TEST PRO

**STATEMENT NO:** 3

**STATEMENT DATE:** 02 28 2011

This statement shows the number of working days charged to your contract for the week ending: 02 26 2011

DATE	WEATHER	PHASE 00		PHASE		REASON
		WORK	UNWORK	WORK	UNWORK	
02 20	Sun	0.00	0.00	0.00	0.00	NO WORK - WEEKEND
02 21	Mon COOL PCLD WARM OCST	1.00	0.00	0.00	0.00	SUBSTANTIAL COMPLETION
02 22	Tues COOL PCLD COOL PCLD	1.00	0.00	0.00	0.00	
02 23	Wed COOL PCLD COOL RAIN	1.00	0.00	0.00	0.00	
02 24	Thurs COOL SNOW COOL PCLD	1.00	0.00	0.00	0.00	
02 25	Fri COOL CLR COOL CLR	1.00	0.00	0.00	0.00	
02 26	Sat	0.00	0.00	0.00	0.00	NO WORK - WEEKEND
<b>Days This Week:</b>		5.00	0.00	0.00	0.00	
<b>Days Work Suspended:</b>			0.00		0.00	
<b>Days Previously Reported:</b>		8.50	1.50	0.00	0.00	
<b>Total Days To Date:</b>		13.50	1.50	0.00	0.00	

**CURRENT STATUS:**

<b>Days Specified In Contract:</b>	15.00	0.00
<b>Approved Extension of Time:</b>	0.00	0.00
<b>Total Authorized Time of Contract:</b>	15.00	0.00
<b>Less Workable Days Charged:</b>	13.50	0.00
<b>Working Days Remaining:</b>	1.50	0.00

**SUMMARY OF WEEKS ACTIVITIES:**

MOBILIZE TO SITE "B". RESTRIKE 48 INCH AND 24 INCH DIAMETER PILES. REMOVED 48 INCH AND 24 INCH DIAMETER PILES. DEMOBILIZATION OF ALL EQUIPMENT AND MATERIALS TO TIDEWATER BARGE LINES DOCK. SUBSTANTIAL COMPLETION WAS GRANTED 2/21/2011.

**PROJECT ENGINEER:** 

**NOTE:** The contractor will be allowed 10 days from the date of this report in which to protest in writing the correctness of this statement, otherwise it shall be deemed to have been accepted as correct.