

From: [Daly, Keith](#)
To: [document.control;](#)
cc: [Peppers, Nicki;](#)
Subject: Contract 8078 Schedule Update
Date: Monday, February 14, 2011 1:48:27 PM
Attachments: [Contract 8078 Schedule Update.pdf](#)

Document Control,

Please file attached schedule update under contract 8078.

Thanks,

Keith

Act ID	Description	Orig Dur	Early Start	Early Finish
1000	NOTICE OF AWARD	0	12JAN11 *	
1005	PROJECT COMPLETION	0		28FEB11
1010	PREPARE SUBMITTALS	8d	12JAN11	21JAN11
1020	ORDER/RECEIVE PIPE PILING	14d	24JAN11	10FEB11
1030	ORDER RECEIVE UNCONFINED BUBBLE	14d	24JAN11	10FEB11
1040	ORDER/RECEIVE CONFINED BUBBLE CURTAIN	14d	24JAN11	10FEB11
1050	MOBILIZE TO LOCATION A	1d	11FEB11	11FEB11
1055	TEST UNCONFINED BUBBLE CURTAIN	1d	12FEB11	12FEB11
1060	INSTALL PILE A-1	1d	12FEB11	12FEB11
1065	TEST CONFINED BUBBLE CURTAIN	1d	14FEB11	14FEB11
1070	INSTALL PILE A-2	1d	14FEB11	14FEB11
1080	INSTALL PILE A-3	1d	15FEB11	15FEB11
1090	INSTALL PILE A-4	1d	15FEB11	15FEB11
1100	MOVE TO LOCATION B	1d	16FEB11	16FEB11
1110	INSTALL PILE B-1	1d	16FEB11	16FEB11
1120	INSTALL PILE B-2	1d	17FEB11	17FEB11
1130	MOVE TO LOCATION A	1d	17FEB11	17FEB11
1140	RESTRIKE PILE A-1	1d	18FEB11	18FEB11
1150	RESTRIKE PILE A-2	1d	18FEB11	18FEB11
1160	RESTRIKE PILE A-3	1d	18FEB11	18FEB11
1170	RESTRIKE PILE A-4	1d	18FEB11	18FEB11
1180	REMOVE A LOCATION PILES	4d	19FEB11	23FEB11
1190	MOVE TO LOCATION B	1d	24FEB11	24FEB11
1200	RESTRIKE PILE B-1	1d	24FEB11	24FEB11
1210	RESTRIKE PILE B-2	1d	24FEB11	24FEB11
1220	REMOVE LOCATION B PILES	2d	25FEB11	26FEB11
1230	DEMOBILIZE	1d	28FEB11	28FEB11

Start date 03JAN11
 Finish date 28FEB11
 Data date 03JAN11
 Run date 10FEB11
 Page number 1A
 © Primavera Systems, Inc.

WSDOT
 COLUMBIA RIVER BRIDGE TEMPORARY PILE TEST PROGRAM

RECEIVED
 FEB 14 2011
 Columbia River Crossing

Legend:
 Early bar (green)
 Progress bar (blue)
 Critical bar (red)
 Summary bar (grey)
 Start milestone point (diamond)
 Finish milestone point (square)