

PROJECT STATUS REPORT

CONTRACT # 8078
TITLE I-5 Columbia River Bridge Temporary Pile
Test Program
FEDERAL-AID # State Project
CONTRACTOR American Construction Company, Inc.
COUNTY Clark, WA and Multnomah, OR

ORIGINAL CONTRACT BID PRICE \$811,204.00
ACTUAL CONTRACT COST \$802,400.00
PROJECT ENGINEER Frank Green
PROJECT INSPECTOR Mark Degenhart

DATES OF INTEREST:

AWARD DATE January 13, 2011
EXECUTION DATE January 28, 2011
WORK DATE February 10, 2011
CONTRACT TIME BEGAN February 7, 2011
SUBSTANTIAL COMPLETION DATE February 21, 2011
PHYSICAL COMPLETION DATE March 30, 2011
COMPLETION DATE June 6, 2011

TIME CHARGES AND LIQUIDATED DAMAGES:

Allotted Originally 15.0 Days
Authorized Extentions 0.0 Days
Total Time Authorized 15.0 Days
Working Days Charged At Substantial Completion 9.5 Days
Working Days Charged At Physical Completion 15.0 Days
Liquidated Damages For Overruns in Time: 0.0

MISCELLANEOUS

All Affidavits of Prevailing Wages Paid have been received and will become a part of Final Record Book No. 1
 YES IF NO, SEE BELOW

Date Materials Certification was sent to Region: April 19, 2011