

7. AVOIDANCE AND MINIMIZATION MEASURES

This section highlights the impact avoidance and minimization measures that will be placed into contracts for this project. For specific construction BMPs and minimization measures, consult the most current ODOT and WSDOT standard specifications. For transit construction BMPs and minimization measures, refer to the applicable standard specification where TriMet or C-TRAN does not have specifications to address BMPs or minimization measures.

7.1 SUMMARY OF AVOIDANCE AND MINIMIZATION MEASURES

7.1.1 General Measures and Conditions

- A biologist shall re-evaluate the project for changes in design and evaluation methods not previously employed in the BA to assess potential impacts associated with those changes, as well as the status and location of listed species, every 6 months until project construction is completed. Re-initiation of consultation with the Services is required if new information reveals project effects that may affect listed species or critical habitat in a manner or to an extent not previously considered. Re-initiation of consultation is also required if the identified action is modified in a manner that causes an effect to species that was not considered in the BA or if a new species is listed or critical habitat is designated that may be affected by the action.
- All work shall be performed according to the requirements and conditions of the regulatory permits issued by federal, state, and local governments. Seasonal restrictions, e.g., work windows, will be applied to the project to avoid or minimize potential impacts to listed or proposed species based on agreement with, and the regulatory permits issued by DSL, WDFW, and USACE in consultation with ODFW, USFWS, and NMFS.
- Drilled shafts will be installed while water is still in the cofferdam. The drilled shaft casing will function to contain and isolate the work. Cofferdams will be installed to minimize fish entrapment. Sheet piles will be installed from upstream to downstream, lowering the sheet piles slowly until contact with the substrate. When cofferdams are used, fish salvage must be conducted according to protocol approved by ODFW, WDFW, and NMFS (see Appendix E).

Contractor shall provide a qualified fishery biologist to conduct and supervise fish capture and release activity as to minimize risk of injury to fish, in accordance with ODOT Standard Specification 00290.31(i) or its equivalent; and/or the 2009 WSDOT Fish Exclusion Protocols and Standards, or its equivalent.
- The contractor shall prepare a Water Quality Sampling Plan for conducting water quality monitoring for all projects occurring in-water in accordance with the specific conditions issued in the Oregon and Washington 401 Water Quality Certifications. The Plan shall identify a sampling methodology as well as method of implementation to be reviewed and approved by the engineer. If, in the future, a standard water quality monitoring plan is adopted by ODOT and/or WSDOT, this plan, with the agreement of NMFS and USFWS, may replace the contractor plan.

- 1 • State DOT policy and construction administration practice in Oregon and Washington is
2 to have a DOT inspector on site during construction. The role of the inspector will ensure
3 contract and permit requirements. ODOT/WSDOT environmental staff will provide
4 guidance and instructions to the onsite inspector to ensure the inspector is aware of
5 permit requirements.
- 6 • If in-water dredging is required outside of a cofferdam, a clamshell bucket shall be used.
7 Dredged material shall be disposed of in accordance with relevant permits and approvals.
- 8 • Piles that are not in an active construction area and are in place 6 months or longer will
9 be have cones or other anti-perchings devices installed to discourage perching by
10 piscivorous birds.
- 11 • All pumps must employ a fish screen that meets the following specifications:
 - 12 ○ An automated cleaning device with a minimum effective surface area of 2.5 sq. ft. per
13 cubic foot per second, and a nominal maximum approach velocity of 0.4 foot per
14 second, or no automated cleaning device, a minimum effective surface area of
15 1 square foot per cubic foot per second, and a nominal maximum approach rate of
16 0.2 foot per second; and
 - 17 ○ a round or square screen mesh that is no larger than 2.38 millimeters (mm) (0.094")
18 in the narrow dimension, or any other shape that is no larger than 1.75 mm (0.069")
19 in the narrow dimension; and
 - 20 ○ Each fish screen must be installed, operated, and maintained according to NMFS fish
21 screen criteria.

22 **7.1.2 Spill Prevention/Pollution Control**

- 23 • The contractor shall prepare a Spill Prevention, Control, and Countermeasures (SPCC)
24 Plan prior to beginning construction. The SPCC Plan shall identify the appropriate spill
25 containment materials; as well as the method of implementation. All elements of the
26 SPCC Plan will be available at the project site at all times. For additional detail, consult
27 ODOT Standard Specification 00290.00 to 00290.90 and/or WSDOT Standard
28 Specification 1-07.15(1). For transit construction in Oregon, consult TriMet Standard
29 Specification 01450{1.04}).
- 30 • The contractor will designate at least one employee as the erosion and spill control (ESC)
31 lead. The ESC lead will be responsible for the implementation of the SPCC Plan. The
32 contractor shall meet the requirements of and follow the process described in ODOT
33 Standard Specifications 00290.00 through 00290.30 and/or WSDOT Standard
34 Specification 8-01.3(1)B. The ESC lead shall be listed on the Emergency Contact List as
35 part of ODOT Standard Specification 00290.20(g) and/or WSDOT Standard
36 Specification 1-07.15(1).
- 37 • All equipment to be used for construction activities shall be cleaned and inspected prior
38 to arriving at the project site, to ensure no potentially hazardous materials are exposed, no
39 leaks are present, and the equipment is functioning properly. Identify equipment that will
40 be used below OHW. Outline daily inspection and cleanup procedures that will insure
41 that identified equipment is free of all external petroleum-based products. Should a leak
42 be detected on heavy equipment used for the project, the equipment shall be immediately

1 removed from the area and not used again until adequately repaired. Where off-site repair
 2 is not practicable, the implemented SPCC Plan will prevent and/or contain accidental
 3 spills in the work/repair area to insure no contaminants escape containment to surface
 4 waters and cause a violation of applicable water quality standards.

- 5 • Operation of construction equipment used for project activities shall occur from on top of
 6 floating barge or work decks, existing roads or the streambank (above OHW). Any
 7 equipment operating in the water shall use only vegetable-based oils in hydraulic lines.
- 8 • All stationary power equipment or storage facilities shall have suitable containment
 9 measures outlined in the SPCC Plan to prevent and/or contain accidental spills to insure
 10 no contaminants escape containment to surface waters and cause a violation of applicable
 11 water quality standards.
- 12 • Process water generated on site from construction, demolition or washing activities will
 13 be contained and treated to meet applicable water quality standards before entering or re-
 14 entering surface waters.
- 15 • No paving, chip sealing, or stripe painting will occur during periods of rain or wet
 16 weather.
- 17 • For projects involving concrete, the implemented SPCC Plan shall establish a concrete
 18 truck chute cleanout area to properly contain wet concrete as part of ODOT Standard
 19 Specification 00290.30(a)1 and/or WSDOT Standard Specification 1-07.15(1).

20 **7.1.3 Site Erosion/Sediment Control**

- 21 • The contractor shall prepare a Temporary Erosion and Sediment Control (TESC) Plan
 22 and a Source Control Plan and implemented for the project requiring clearing, vegetation
 23 removal, grading, ditching, filling, embankment compaction, or excavation. The BMPs in
 24 the plans will be used to control sediments from all vegetation removal or ground-
 25 disturbing activities. The engineer may require additional temporary control measures
 26 beyond the approved TESC Plan if it appears pollution or erosion may result from
 27 weather, nature of the materials or progress on the work. For additional detail, consult
 28 ODOT Standard Specifications 00280.00 to 00280.90 and/or WSDOT Standard
 29 Specification 1-07.15. For transit construction, consult TriMet Standard Specification
 30 02276.
- 31 • As part of the TESC Plan, contractor shall delineate clearing limits with orange barrier
 32 fencing wherever clearing is proposed in or adjacent to a stream/wetland or its buffer and
 33 install perimeter protection/silt fence as needed to protect surface waters and other critical
 34 areas. Location will be specified in the field, based upon site conditions and the TESC
 35 Plan. For additional silt fence detail, consult ODOT Standard Specification 00280.16(c)
 36 and/or WSDOT Standard Specification 8-01.3(9)A.
- 37 • The contractor shall identify at least one employee as the ESC lead at preconstruction
 38 discussions and the TESC Plan. The contractor shall meet the requirements of and follow
 39 the process described in ODOT Standard Specifications Section 00280.30 and/or
 40 WSDOT Standard Specification 8-01.3(1)B. The ESC lead shall be listed on the
 41 Emergency Contact List as part of ODOT Standard Specification 00290.20(g) and/or
 42 WSDOT Standard Specification 1-05.13(1). The ESC lead will also be responsible for

- 1 ensuring compliance with all local, state, and federal erosion and sediment control
2 requirements.
- 3 • All TESC measures shall be inspected on a weekly basis. Contractor shall follow
4 maintenance and repair as described in ODOT Standard Specifications 00280.60 to
5 00280.70 and/or WSDOT Standard Specification 8-01.3(15). Inspect erosion control
6 measures immediately after each rainfall, and at least daily during for precipitation events
7 of more than 0.5 inches in a 24-hour period.
 - 8 • For landward construction and demolition, project staging and material storage areas
9 shall be located a minimum of 150 feet from surface waters, in currently developed areas
10 such as parking lots or managed fields, unless a site visit by an ODOT/WSDOT biologist
11 determines the topographic features or other site characteristics allow for site use closer
12 to the edge of surface waters. Excavation activities (dredging not included) shall be
13 accomplished in the dry. All surface water flowing towards the excavation shall be
14 diverted through utilization of cofferdams and/or berms. Cofferdams and berms must be
15 constructed of sandbags, clean rock, steel sheeting, or other non-erodible material.
 - 16 • Bank shaping shall be limited to the extent as shown on the approved grading plans.
17 Minor adjustments made in the field will occur only after engineer's review and approval.
18 Bio-degradable erosion control blankets will be installed on areas of ground-disturbing
19 activities on steep slopes (1V:3H or steeper) that are susceptible to erosion and within
20 150 feet of surface waters. Areas of ground-disturbing activities that do not fit the above
21 criteria shall implement erosion control measures as identified in the approved TESC
22 Plan. For additional erosion control blanket detail, consult ODOT Standard Specification
23 00280.14(e) and/or WSDOT Standard Specification 9-14.5(2)A.
 - 24 • Erodible materials (material capable of being displaced and transported by rain, wind or
25 surface water runoff) that are temporarily stored or stockpiled for use in project activities
26 shall be covered to prevent sediments from being washed from the storage area to surface
27 waters. Temporary storage or stockpiles must follow measures as described in ODOT
28 Standard Specification 00280.42 and/or WSDOT Standard Specification 8-01.3(1).
 - 29 • All exposed soils will be stabilized as directed in measures prescribed in the TESC Plan.
30 Hydro-seed all bare soil areas following grading activities, and re-vegetate all temporarily
31 disturbed areas with native vegetation indigenous to the location. For additional detail,
32 consult ODOT Standard Specifications 01030.00 to 01030.90 and/or WSDOT Standard
33 Specification 8-01.3(1).
 - 34 • Where site conditions support vegetative growth, native vegetation indigenous to the
35 location will be planted in areas disturbed by construction activities. Re-vegetation of
36 construction easements and other areas will occur after the project is completed. All
37 disturbed riparian vegetation will be replanted. Trees will be planted when consistent
38 with highway safety standards. Riparian vegetation will be replanted with species native
39 to geographic region. Planted vegetation will be maintained and monitored to meet
40 regulatory permit requirements. For additional detail, consult ODOT Standard
41 Specifications 01040.00 to 01040.90 and/or WSDOT Standard Specification 8-01.3(2)F.

1 **7.1.4 Work Zone Lighting**

- 2 • Site work shall follow local, state and federal permit restrictions for allowable work
3 hours. If work occurs at night, temporary lighting should be used in the night work zones.
4 The work area and its approaches shall be lighted to provide better visibility for drivers to
5 travel safely through the work zone, and illumination shall be provided wherever
6 workers are present to make them visible.
- 7 • During overwater construction, contractor will use directional lighting with shielded
8 luminaries to control glare and direct light onto work area; not surface waters.

9 **7.1.5 Hydroacoustics**

10 **7.1.5.1 Minimization Measure 1 – Drilled Shafts for Foundations**

11 Permanent foundations for each in-water pier will be installed by means of drilled shafts. This
12 approach significantly reduces the amount of impact pile driving, the size of piles, and amount of
13 in-water noise.

14 **7.1.5.2 Minimization Measure 2 – Piling Installation with Impact Hammers**

15 Installation of piles using impact driving may only occur between September 15 and April 15 of
16 the following year. On an average work day, six piles could be installed using vibratory
17 installation to set the piles; then impact driving to drive the piles to refusal per project
18 specifications to meet load-bearing capacity requirements. This method reduces the number of
19 daily pile strikes over 90 percent. No more than two impact pile drivers may be operated
20 simultaneously within the same waterbody channel.

21 In waters with depths more than 0.67 meter (2 feet), a bubble curtain or other sound attenuation
22 measure will be implemented for impact driving of pilings. If a bubble curtain or similar measure
23 is used, it will distribute small air bubbles around 100 percent of the piling perimeter for the full
24 depth of the water column. Any other attenuation measure (e.g., temporary noise attenuation
25 pile) must provide 100 percent coverage in the water column for the full depth of the pile.

26 A performance test of the noise attenuation device in accordance with the approved
27 hydroacoustic monitoring plan shall be conducted prior to any impact pile driving. If a bubble
28 curtain or similar measure is utilized, the performance test shall confirm the calculated pressures
29 and flow rates at each manifold ring.

30 **7.1.5.3 Minimization Measure 3 – Impact Pile Installation Hydroacoustic Performance** 31 **Measure**

32 Sound pressure levels from an impact hammer will be measured in accordance with the
33 hydroacoustic monitoring plan. Recording and calculation of accumulated sound exposure levels
34 shall be performed. Analysis of the data shall be used to calculate exposure factors as defined in
35 Appendix K of this BA. Exposure factors shall be calculated using the moving fish model, based
36 on a fish of over 2 grams with a movement rate of 0.1 meter per second. Exposure factors shall
37 account for all attenuated and un-attenuated impact pile driving in both the mainstem Columbia
38 River and North Portland Harbor. The accumulated SEL shall be recorded.

1 The following thresholds must not be exceeded:

- 2 1. The maximum weekly exposure factor shall not exceed 0.18649, based on one calendar
3 week. The weekly exposure factor is defined as the proportion of channel affected by
4 impact pile driving as measured by accumulated sound exposure level multiplied by the
5 proportion of a 24-hr day affected multiplied by the proportion of calendar week
6 affected.
- 7 2. The maximum yearly (calendar year) total exposure factor shall not exceed 0.202181.
8 The maximum yearly exposure factor is the sum of all weekly exposure factors in one
9 calendar year.
- 10 3. The average yearly exposure factor must not exceed 0.120090 per calendar year of
11 construction. The average yearly exposure factor is the mean value of all yearly total
12 exposure factors.
- 13 4. A total exposure factor of 0.480359 shall not be exceeded throughout the construction
14 period of the project. The total exposure factor equals the sum of all weekly exposure
15 factors throughout the project.

16 One 12-hour rest period will occur each work day in which no impact pile driving will occur. In
17 addition, to limit the exposure of migrating fish that may be present in the behavioral disturbance
18 zone,¹ impact striking of piles that produce hydroacoustic levels over 150 dB RMS will not occur
19 for more than 12 hours per work day. Unattenuated pile striking may occur to meet the
20 requirements of the hydroacoustic monitoring plan or account for malfunction of the sound
21 attenuation device, but will not occur for more than 300 impact pile strikes per week in the
22 mainstem Columbia River and no more than 150 impact pile strikes per week in North Portland
23 Harbor. To ensure that this measure is not being exceeded, an approved hydroacoustic
24 monitoring plan will be in place to test a representative number of piles installed during the
25 project (see Section 7.1.5.5, Minimization Measure 5).

26 If the predicted accumulated sound exposure level exceeds the levels described above, then the
27 Services will be contacted within 24 hours to determine a course of action, so that incidental take
28 estimates are not exceeded. Necessary steps may include modifications to the noise attenuation
29 system or method of implementation.

30 **7.1.5.4 Minimization Measure 4 – Hydroacoustic Monitoring**

31 The project will conduct underwater noise monitoring to test the effectiveness of noise
32 attenuation devices. Testing will occur based on an underwater noise monitoring plan based on
33 the most recent version of the Underwater Noise Monitoring Plan Template.² This template has
34 been developed in cooperation with the NMFS, USFWS, and WSDOT, and has been approved
35 by NMFS and USFWS for use in Section 7 consultation for transportation projects in
36 Washington.

¹ Behavioral disturbance is expressed in dB RMS re: 1 µPa.

² Available at: <http://www.wsdot.wa.gov/Environment/Air/Noise.htm>.

1 Testing will occur according to protocols outlined in an Underwater Noise Monitoring Plan
2 (WSDOT 2008). Underwater noise monitoring will occur as follows:

- 3 • Hydroacoustic monitoring will occur for a representative number of piles per structure
4 (minimum of five piles installed with an impact hammer).
- 5 • Monitoring will occur for piles driven in water depths that are representative of typical
6 water depths found in the areas where piles will be driven.
- 7 • Ambient noise will be measured as outlined in the template in the absence of pile driving.

8 A report that analyzes the results of the monitoring effort will be submitted to the Services as
9 outlined in the monitoring plan template.

10 Unattenuated impact pile driving for obtaining baseline sound measurements will be limited to
11 the number of piles necessary to obtain an adequate sample size for the project, as defined in the
12 final Hydroacoustic Monitoring Plan.

13 **7.1.5.5 Minimization Measure 5 – Biological Monitoring**

14 A qualified biologist will be present during all impact pile driving operations to observe and
15 report any indications of dead, injured, or distressed fishes, including direct observations of these
16 fishes or increases in bird foraging activity.

17 **7.1.5.6 Minimization Measure 6 – Temporary Pile Removal**

18 Temporary piles shall be removed with a vibratory hammer and shall never be intentionally
19 broken by twisting or bending. Except when piles are hollow and were placed in clean, sand-
20 dominated substrate, the holes left by the removed pile shall be filled with clean native sediments
21 immediately following removal. No filling of holes shall be required when hollow piles are
22 removed from clean, sand-dominated substrates. At locations where hazardous materials are
23 present or adjacent to utilities, temporary piles may be cut off at the mud line with underwater
24 torches.

25 **7.2 STELLER SEA LION MINIMIZATION MEASURES³**

26 **7.2.1 Equipment Noise Standards**

27 To mitigate noise levels and impacts to sea lions, all construction equipment will comply with
28 applicable equipment noise standards of EPA, and all construction equipment will have noise
29 control devices no less effective than those provided on the original equipment.

30 **7.2.2 Sound Attenuation Measures**

31 Specific to pile driving, the hydroacoustic minimization measures listed in Section 7.1.5 will be
32 implemented to reduce impacts to sea lions to the greatest extent practicable.

³ Because seal and sea lion species present in the Columbia River are protected under the Marine Mammal Protection Act (MMPA), an application for a Letter of Authorization under the MMPA Section 101(a)(5)(A) is being submitted to NMFS's Office of Protected Resources. The project will comply with any additional minimization measures issued for seals and sea lions as part of the authorization.

1 7.2.3 Marine Mammal Monitoring

2 7.2.3.1 Establishment of Monitoring Zones

3 For impact pile driving, a safety zone (defined as where SPLs equal or exceed 190 dB RMS) and
4 a disturbance zone (defined as where SPLs equal or exceed 160 dB RMS) will be established.
5 The initial safety and disturbance zones will be established based on the worst-case underwater
6 sound modeled from impact driving of 36- to 48-inch steel pile.

7 For vibratory pile or vibratory steel casing installation, an initial disturbance zone (defined as
8 where SPLs equal or exceed 120 dB RMS) will be established based on the worst-case sound
9 modeled from vibratory installation of 36- to 72-inch steel pile for pipe piles or the loudest value
10 modeled for sheet piles. Noise levels for vibratory installation of steel sheet or pipe piles are not
11 anticipated to be above the 190 dB RMS thresholds based on literature values; therefore, no
12 safety zone for vibratory installations of steel pile is anticipated. If steel casings for drilled shafts
13 are installed by a vibratory hammer, an initial safety zone of 5 meters will be established.⁴

14 Once impact or vibratory installation begins, the safety and disturbance zones will either be
15 enlarged or reduced based on actual recorded SPLs from the acoustic monitoring. The zones will
16 be based on actual acoustic monitoring results collected at an approximate 10-meter distance. If
17 new zones are established based on SPL measurements, NMFS requires each new zone be based
18 on the most conservative measurement (i.e., the largest zone configuration).

19 Tables 7-1 and 7-2 show initial monitoring distances for safety and disturbance zones in the
20 Columbia River and North Portland Harbor, respectively.

21 **Table 7-1. Initial Underwater Distance to Safety and Disturbance Monitoring Zones in the**
22 **Columbia River**

Pile Type	Hammer Type	Calculated Distance to Monitoring Zones (meters) ^a		
		190 dB RMS ^b Safety Zone	160 dB RMS Disturbance Zone (impulse noise)	120 dB RMS Disturbance Zone (continuous noise)
18- to 24-inch steel pipe	Impact	9	858	N/A
36- to 48-inch steel pipe	Impact	54	5,412	N/A
48-inch steel pipe	Vibratory	N/A	N/A	20,166 upriver 8,851 downriver
120-inch steel casing	Vibratory	~5 ^c	N/A	20,166 upriver 8,851 downriver
Sheet pile	Vibratory	N/A	N/A	6,962

23 a Monitoring zones based on worst case modeled values where the attenuation device is not operating. Upriver and downriver distances vary if a
24 landform is encountered prior to noise attenuating to a threshold value.

25 b All values unweighted and relative to 1µPa.

26 c No source value available. To obtain a worst case estimate, distance is based on extrapolation of vibratory sound values from 36- and 72-inch
27 piles.

⁴ No published information is available on vibratory installation of 120-inch steel casings. Published information from Caltrans (2007) shows that 36-inch pile produced up to 175 dB RMS and 72-inch pile produced up to 180 dB RMS, both measured at 5 m from the pile. By extrapolating from these published values, the project assumes the energy imparted through a larger casing would be up to 10 dB RMS (an order of magnitude) higher than the highest value for a 72-inch pile. That is, vibratory installation of a 120-inch steel casing may yield a maximum value of 190 dB RMS, 5 m from the pile. As noted, monitoring will be conducted to determine actual values and distances.

Table 7-2. Initial Underwater Distance to Safety and Disturbance Monitoring Zones in North Portland Harbor

Pile Type	Hammer Type	Calculated Distance to Monitoring Zones (meters) ^a		
		190 dB RMS ^b Safety Zone	160 dB RMS Disturbance Zone (impulse noise)	120 dB RMS Disturbance Zone (continuous noise)
18- to 24-inch steel pipe	Impact	9	858	N/A
36- to 48-inch steel pipe	Impact	54	3,058 upriver 5,412 downriver	N/A
48-inch steel pipe	Vibratory	N/A	N/A	3,058 upriver 5,632 downriver
120-inch steel casing	Vibratory	~5 ^c	N/A	3,058 upriver 5,632 downriver
Sheet pile	Vibratory	N/A	N/A	3,058 upriver 5,632 downriver

a Monitoring zones based on worst case modeled values where the attenuation device is not operating. Upriver and downriver distances vary if a landform is encountered prior to noise attenuating to a threshold value.

b All values unweighted and relative to 1 μ Pa.

c No source value available. To obtain a worst case estimate, distance is based on extrapolation of values from 36- and 72-inch piles.

7.2.3.2 Visual Marine Mammal Monitoring

The CRC project will develop a monitoring plan in conjunction with NMFS that will collect sighting data for marine mammals observed during activities that include impact or vibratory installation of steel pipe or sheet pile or steel casings. A qualified biologist will be present on site at all times during impact or vibratory installation of steel pile or steel casings. In order to be considered qualified, the biologist will meet the following criteria for marine mammal observers:

- Visual acuity in both eyes (correction is permissible) sufficient for discernment of moving targets at the water's surface with ability to estimate target size and distance. Use of binoculars may be necessary to correctly identify the target.
- Advanced education in biological science, wildlife management, mammalogy, or related fields (Bachelors degree or higher is preferred).
- Experience and ability to conduct field observations and collect data according to assigned protocols (this may include academic experience).
- Experience or training in the field identification of marine mammals (cetaceans and pinnipeds), including the identification of behaviors.
- Sufficient training, orientation, or experience with the construction operation to provide for personal safety during observations.
- Writing skills sufficient to prepare a report of observations that will include information such as the number and type of marine mammals observed; the behavior of marine mammals in the project area during construction, dates and times when observations were conducted; dates and times when in-water construction activities were conducted; dates and times when marine mammals were present at or within the defined safety zone; dates and times when in-water construction activities were suspended to avoid incidental potential injury from construction noise within the defined safety zone; etc.

- 1 • Ability to communicate orally, by radio or in person, with project personnel to provide
2 real-time information on marine mammals observed in the area as necessary.

3 The CRC project proposes the following marine mammal monitoring for steel impact and
4 vibratory sheet or pipe pile or vibratory casing installation:

- 5 • Monitoring of safety and disturbance zones will occur for all impact pile driving
6 activities. Monitoring of the disturbance zone will occur for all vibratory pipe or sheet
7 pile installation. No SPLs above 190 dB RMS are anticipated for vibratory installation of
8 pipe or sheet piles; therefore, a safety zone will not be established. If hydroacoustic
9 monitoring of vibratory installation of steel casings for drilled shafts indicates SPLs of
10 190 dB RMS or higher, then a safety zone will be established and monitored for vibratory
11 installation of steel casings.
- 12 • Through acoustic monitoring, the CRC project will determine the actual distance to
13 safety or disturbance zones and establish the new zones at that distance.
- 14 • Until determination of safety and disturbance zones is accomplished, monitoring will
15 occur for the area within the calculated zones.
- 16 • Safety and disturbance zones will be monitored from a work platform, barge, the existing
17 bridge, or other vantage point or by driving a boat along and within the radius of the
18 zones while visually scanning the area. For activities within a safety zone, full
19 observation of the safety zone will occur. If a small boat is used for monitoring, the boat
20 will remain 50 yards from swimming pinnipeds in accordance with NMFS marine
21 mammal viewing guidelines (NMFS 2007a).
- 22 • If vibratory installation of steel pipe piles or casings occurs after dark, the disturbance
23 zone will be monitored with a night vision scope and/or other suitable device. Vibratory
24 installation of steel pipe piles or sheet piles is not expected to produce SPLs at or above
25 190 dB RMS; therefore, no safety zone will be established or monitored for these
26 activities. If hydroacoustic monitoring of vibratory installation of steel casings for drilled
27 shafts indicates SPLs of 190 dB RMS or higher, then a safety zone will be established
28 and monitored with a night vision scope and/or other suitable device.
- 29 • If the safety zone is obscured by fog or poor lighting conditions, pile driving will not be
30 initiated until the entire safety zone is visible.
- 31 • The safety zone will be monitored for the presence of sea lions before, during, and after
32 any pile driving activity.
- 33 • The safety zone will be monitored for 30 minutes prior to initiating the start of pile
34 driving. If sea lions are present within the safety zone prior to pile driving, the start of
35 pile driving will be delayed until the animals leave the safety zone.
- 36 • Monitoring of the safety zone will continue for 20 minutes following the completion of
37 pile driving.
- 38 • Monitoring will be conducted using high-quality binoculars. When possible, digital video
39 or still cameras will also be used to document the behavior and response of sea lions to
40 construction activities or other disturbances.
- 41 • Each monitor will have a radio for contact with other monitors or work crews.

- 1 • A GPS unit or electric range finder will be used for determining the observation location
2 and distance to sea lions, boats, and construction equipment.

3 Data collection will include a count of all sea lions observed by species, sex, age class, their
4 location within the zone, and their reaction (if any) to construction activities, including direction
5 of movement, and type of construction that is occurring, time that pile driving begins and ends,
6 any acoustic or visual disturbance, and time of the observation. Environmental conditions such
7 as wind speed, wind direction, visibility, and temperature will also be recorded.

8 **7.2.3.3 Shutdown Procedure**

9 The safety zone will also be monitored throughout the time required to drive a pile (or install a
10 steel casing if applicable). If a sea lion is observed approaching or entering the safety zone (190
11 dB RMS isopleth for pinnipeds), piling operations will be discontinued until the animal has
12 moved outside of the safety zone. Pile driving will resume only after the sea lion is determined to
13 have moved outside the safety zone by a qualified observer or after 15 minutes have elapsed
14 since the last sighting of the sea lion within the safety zone.

15 **7.2.3.4 Acoustical Monitoring**

16 Hydroacoustic monitoring will be conducted for impact driving of steel piles. Acoustic
17 monitoring will be conducted on a representative number of piles as described in the monitoring
18 plan template that has been developed with and approved by NMFS and USFWS for Section 7
19 consultations (see Appendix K, the CRC Hydroacoustics Technical Report). The number, size,
20 and location of piles monitored will represent the variety of substrates and depths, as necessary,
21 in both the Columbia River and North Portland Harbor. Hydroacoustic monitoring will be
22 conducted during vibratory installation of at least one pile of the largest diameter used by the
23 project to confirm the distance to the 120 dB RMS threshold level. If steel casings are installed
24 with a vibrator hammer, hydroacoustic monitoring will occur for the first casing installed; this
25 will represent a worst case for size, depth, and substrate for vibratory installation of casings. For
26 standard underwater noise monitoring, one hydrophone positioned at midwater depth and 10
27 meters from the pile is used. Some additional initial monitoring at several distances from the pile
28 is anticipated to determine site-specific transmission loss and directionality of noise. This data
29 will be used to establish the radii of the safety and disturbance zones for sea lions.

30 **7.2.3.5 Marine Mammal Monitoring Reporting**

31 Reports of the data collected during sea lion monitoring will be submitted to NMFS weekly. In
32 addition, a final report summarizing all sea lion monitoring and construction activities will be
33 submitted to NMFS annually.