

From: [Degenhart, Mark](#)
To: [Daly, Keith](#); [Peppers, Nicki](#);
Subject: FW: Contract 8078 - 7th Day of Work Onsite
Date: Thursday, February 17, 2011 2:08:11 PM

FYI

From: Vernon Uy [mailto:vernonu@americanconstco.com]
Sent: Wednesday, February 16, 2011 4:25 PM
To: Green, Frank; Degenhart, Mark; Morrow, Steve; Todd Nelson - WSDOT
Subject: Contract 8078 - 7th Day of Work Onsite

Hi.

Our plan for Friday (2/18) is:

- We will extract the 24" OD x 81ft pile at Location "A-2".
- Once this pile is out, we will move into position to re-strike the 48" OD x131ft pile at Location "A-1".
- There is no attenuation required during re-strike.
- After re-striking, we will attempt to pull this 48" OD x 131ft piling.
- If we are able to pull this pile, we will move on to the other 48" OD pile at location "A-4" and attempt to extract.

I will advise you of the pick-up time (at the City Dock) tomorrow. Thanks.

We will not work this weekend.

Vernon Uy
American Construction Company, Inc.
(425) 870-3217