



IDR Sheet 1 of 2 Sheets

Contract C-8078	SR Nos. I-5	Day Thursday	Date 02-10-2011
--------------------	----------------	-----------------	--------------------

Weather (See Instructions) **AM** COOL FOG **PM** WARM PCLD

Prime Contractor A. American Construction Company, INC.	Representative / Title Vernon Uy/Superintendent
--	--

Subcontractor or Lower Tier Sub	Appr'd	DBE	Representative / Title
B. _____			
C. _____			
D. _____			
E. _____			

Work Activity Summary

Description and Location
A. Test the confined and unconfined bubble curtain.

Pay Note Made Today?
 No - Work not complete. Will complete Paynote on completion or at estimate cutoff.
 No - LS Item. Work is not completed. Will complete paynote on completion or percentage at estimate cutoff.
NOTE: Any "No" below will be explained in Diary.

Required Backup Samples Taken
Mats Documentation Approved
Mats Source Approved

Item, Description, and Location of Work (NOTE: Any "NO" is to be explained in Diary)

Item No.	Contract Item Description	Location	Mats Source Approved			
			Y/N	Y/N	Y/N	Y/N
2	Furnish Confined Bubble Curtain		Yes	Yes	No	Yes
3	Furnish Unconfined Bubble Curtain		Yes	Yes	No	Yes

Contractor's Equipment

Operating Contractor's ID (A-E, see above)									
No.	Equipment - ID No. and Description					Opr	Stdby	Down	Idle

Contractor's Workforce

Operating Contractor's ID (A-E, see above)									Number			
	Laborers	Carpenters	Operators	Number / Total Hours					Male	Female	Appr	Trnee
				Teamsters	Ironworkers	Masons	Flaggers	Electricians				
	/	/	/	/	/	/	/	/				
	/	/	/	/	/	/	/	/				
	/	/	/	/	/	/	/	/				
	/	/	/	/	/	/	/	/				
	/	/	/	/	/	/	/	/				

Traffic Control

Was Traffic Control Required Today? Yes No Was WZTC according to approved TCP? Yes No

Photos/Videos taken Today? Yes No Do all Flaggers and Spotters have current flagging card? Yes No

Inspector's On Site Hours

From	9:00AM
To	11:00AM

Todd Nelson
Inspector

Reviewed By _____



		IDR Sheet	2	of	2	Sheets
Contract	Day		Date			
C8078	Thursday		February 10, 2011			

DIARY - Including but not limited to: a report of the day's operations, time log (if applicable), orders given and received, discussions with contractor, and any applicable statements for the monthly estimate.

9:00AM Arrive at Tidewater Barge with Daniel Teran(CRC) and Steve Morrow(CRC). On site to watch American Construction test the confined and unconfined bubble curtain systems.

9:15AM Test the unconfined bubble curtain system and with 3 Ingersoll Rand IQ System HP 1600cfm air compressors they are only able to get between 600-650cfm and 700cfm is required. Vernon Uy(American Construction/Superintendent) says that he will have to get in touch with the engineer that designed the system but he thinks that they will have to get another compressor.

10:25AM Test the confined bubble curtain system and they get 500cfm on the top ring and 320cfm on the bottom ring. Vernon thinks that the bottom hose had a kink in it. He says that they are going to change the air line fittings so that they point up and not sideways. The HDPE pipe tries to float with the air turned on and with no pile to keep it in place. I asked Vernon how the confined and the unconfined systems are to be placed on the piles. He says that all piles are going to be driven in with the King Kong vibratory hammer until they are able to stand up so that the curtain can be put over the pile.

Talked with Vernon about the shutdown procedures in regard to a meeting held today at the CRC office. If the visibility at Pearson Airfield is less than 1/2 mile and the spotters cannot see across the river then work will be shutdown until visibility improves. If the visibility at Pearson Airfield is less than 1/2 mile and the spotters are able to see across the river then work is able to proceed per Steve Morrow(CRC).

Check on spill kit items for the SPCC plan. Vernon shows Daniel and I a pallet that contains absorbant pads, absorbant booms and the granulated absorbant(kitty litter). This pallet is located at the front of the supply barge #805. There are shovels and brooms located near the pallet for spreading and cleaning up the granulated absorbant.