



**Washington State  
Department of Transportation**  
**Paula J. Hammond, P.E.**  
Secretary of Transportation

**Southwest Region**  
11018 Northeast 51st Circle  
P.O. Box 1709  
Vancouver, WA 98668-1709  
360-905-2000 / Fax 360-905-2222  
TTY: 1-800-833-6388  
[www.wsdot.wa.gov](http://www.wsdot.wa.gov)

February 15, 2011

American Construction Co., Inc.  
1501 Taylor Way  
Tacoma, WA 98421-4100

Contract 8078, I-5, Columbia River Bridge  
Temporary Pile Test Program  
WA 0.3 to OR MP 308.0  
State Project  
Serial Letter No. 17

RE: Weekly Statement of Working Days No. 1

Gentlemen:

Please find attached Weekly Statement of Working Days No. 1 for the week ending February 12, 2011.

If you have any questions, please contact Keith Daly at (360) 816-8870.

Sincerely,

A handwritten signature in cursive script that reads "Frank Green".

Frank Green, P.E.  
CRC Structures Engineering Manager

KAD:np  
Attachment

cc: Document Control  
M. Degenhart  
N. Peppers

**WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
WEEKLY STATEMENT OF WORKING DAYS**

**CONTRACT NO:** 008078

**FEDERAL AID NO:**

**CONTRACTOR:** 910562492 AMERICAN CONSTRUCTION CO., INC.  
1501 TAYLOR WAY TACOMA, WA 98421 - 4100

**CONTRACT TITLE:** I-5, COLUMBIA RIVER BRIDGE TEMPORARY PILE TEST PRO

**STATEMENT NO:** 1

**STATEMENT DATE:** 02 14 2011

This statement shows the number of working days charged to your contract for the week ending: 02 12 2011

DATE	WEATHER	PHASE 00		PHASE		REASON
		WORK	UNWORK	WORK	UNWORK	
02 06	Sun	0.00	0.00	0.00	0.00	
02 07	Mon SHWR COOL PCLD COOL	1.00	0.00	0.00	0.00	FIRST CHARGEABLE DAY
02 08	Tues COOL PCLD WARM PCLD	1.00	0.00	0.00	0.00	
02 09	Wed FOG COOL OCST COOL	0.50	0.50	0.00	0.00	FOG-COULDN'T SPOT SEALS
02 10	Thurs FOG COOL PCLD COOL	0.50	0.50	0.00	0.00	FOG-COULDN'T SPOT SEALS
02 11	Fri COOL OCST COOL OCST	0.50	0.50	0.00	0.00	MONITORING EQUIP. BROKE
02 12	Sat COOL OCST COOL OCST	0.00	0.00	0.00	0.00	
<b>Days This Week:</b>		3.50	1.50	0.00	0.00	
<b>Days Work Suspended:</b>			0.00		0.00	
<b>Days Previously Reported:</b>		0.00	0.00	0.00	0.00	
<b>Total Days To Date:</b>		3.50	1.50	0.00	0.00	


**CURRENT STATUS:**

<b>Days Specified In Contract:</b>	15.00	0.00
<b>Approved Extension of Time:</b>	0.00	0.00
<b>Total Authorized Time of Contract:</b>	15.00	0.00
<b>Less Workable Days Charged:</b>	3.50	0.00
<b>Working Days Remaining:</b>	11.50	0.00

**SUMMARY OF WEEKS ACTIVITIES:**

2/6/2011: NO WORK, 2/7/2011 THRU 2/9/2011: MOBILIZATION AND ACQUIRING MATERIAL, 2/10/2011: ACQUIRING MATERIAL AND TESTING CONFINED AND UNCONFINED BUBBLE CURTAIN, 2/11/2011: MOBILIZATION TO SITE "A" AND DRIVING 24 INCH PILE A-1 AT LOCATION A-3, 2/12/2011: DRIVING 48 INCH PILE A-3 AT LOCATION A-4.

**PROJECT ENGINEER:** \_\_\_\_\_



**NOTE:** The contractor will be allowed 10 days from the date of this report in which to protest in writing the correctness of this statement, otherwise it shall be deemed to have been accepted as correct.

#1

Contract:	8078	Section:	Temporary Pile Test Program				
Week Ending Saturday:	2/12/2011			Project Engineer:		Frank Green	
DATE		ACTIVITIES				Weather	
<b>Sunday</b>	2/6/2011	No Work				A.M.	
Workable	0						
Nonworking	1					P.M.	
<b>Monday</b>	2/7/2011	Mobilization				A.M.	
Workable	1	Acquiring Material				SHWR / COOL	
						P.M.	
Unworkable	0					PCLD / COOL	
<b>Tuesday</b>	2/8/2011	Mobilization				A.M.	
Workable	1	Acquiring Material				COOL / PCLD	
						P.M.	
Unworkable	0					WARM / PCLD	
<b>Wednesday</b>	2/9/2011	Mobilization				A.M.	
Workable	0.5	Acquiring Material				FOG / COOL	
						P.M.	
Unworkable	0.5					OCST / CLR / COOL	
<b>Thursday</b>	2/10/2011	Acquiring Material				A.M.	
Workable	0.5	Testing confined and unconfined bubble curtain				FOG / COOL	
						P.M.	
Unworkable	0.5					PCLD / COOL	
<b>Friday</b>	2/11/2011	Mobilization - to site "A"				A.M.	
Workable	0.5	Driving 24 inch pile A-1 at location A-3				COOL / OCST	
		DEA - Electrical problems with underwater aquistical monitoring devices				P.M.	
Unworkable	0.5					COOL / OCST	
<b>Saturday</b>	2/12/2011	Site A - Driving 48 inch pile A-3 at location A-4				A.M.	
Workable	0					COOL / OCST	
						P.M.	
Nonworking	1					COOL / OCST	
<b>Proposed Activities For Next Week:</b>							
Pile driving A-2 in location A-2, driving A-4 in location A-1, mobilize to site "B", drive site "B" piles, mobilize. back to site "A".							
Restrike and remove A-2 and A-1, mobilize to site "B", restrike and remove piles at site "B".							