



**Washington State
Department of Transportation**
Paula J. Hammond, P.E.
Secretary of Transportation

Southwest Region
11018 Northeast 51st Circle
P.O. Box 1709
Vancouver, WA 98668-1709
360-905-2000 / Fax 360-905-2222
TTY: 1-800-833-6388
www.wsdot.wa.gov

February 23, 2011

American Construction Co., Inc.
1501 Taylor Way
Tacoma, WA 98421-4100

Contract 8078, I-5, Columbia River Bridge
Temporary Pile Test Program
WA 0.3 to OR MP 308.0
State Project
Serial Letter No. 20

RE: Weekly Statement of Working Days No. 2

Gentlemen:

Please find attached Weekly Statement of Working Days No. 2 for the week ending February 19, 2011.

If you have any questions, please contact Keith Daly at (360) 816-8870.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Frank Green'.

Frank Green, P.E.
CRC Structures Engineering Manager

KAD:np
Attachment

cc: Document Control
M. Degenhart
N. Peppers

**WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
WEEKLY STATEMENT OF WORKING DAYS**

CONTRACT NO: 008078

FEDERAL AID NO:

CONTRACTOR: 910562492 AMERICAN CONSTRUCTION CO., INC.
1501 TAYLOR WAY TACOMA, WA 98421 - 4100

CONTRACT TITLE: I-5, COLUMBIA RIVER BRIDGE TEMPORARY PILE TEST PRO
STATEMENT NO: 2

STATEMENT DATE: 02 22 2011

This statement shows the number of working days charged to your contract for the week ending: 02 19 2011

DATE	WEATHER	PHASE 00		PHASE		REASON
		WORK	UNWORK	WORK	UNWORK	
02 13 Sun		0.00	0.00	0.00	0.00	WEEKEND - NO WORK
02 14 Mon	COOL OCST WARM OCST	1.00	0.00	0.00	0.00	
02 15 Tues	COOL RAIN OCST SHWR	1.00	0.00	0.00	0.00	
02 16 Wed	COOL SNOW COOL PCLD	1.00	0.00	0.00	0.00	
02 17 Thurs	COOL OCST COOL RAIN	1.00	0.00	0.00	0.00	
02 18 Fri	COOL RAIN COOL RAIN	1.00	0.00	0.00	0.00	
02 19 Sat		0.00	0.00	0.00	0.00	WEEKEND - NO WORK
Days This Week:		5.00	0.00	0.00	0.00	
Days Work Suspended:			0.00		0.00	
Days Previously Reported:		3.50	1.50	0.00	0.00	
Total Days To Date:		8.50	1.50	0.00	0.00	

CURRENT STATUS:

Days Specified In Contract:	15.00	0.00
Approved Extension of Time:	0.00	0.00
Total Authorized Time of Contract:	15.00	0.00
Less Workable Days Charged:	8.50	0.00
Working Days Remaining:	6.50	0.00

SUMMARY OF WEEKS ACTIVITIES:

DRIVING 24 INCH PILE A-2 AT LOCATION OF A-2. DRIVING 48 INCH PILE A-4 AT LOCATION A-1. DRIVING 48 INCH PILE AT LOCATION B-2. DRIVING INCH PILE AT LOCATION B-1. MOBILIZED TO SITE B. MOBILIZED TO SITE A. RESTRIKE PILES A-1, A-3, A-2, AND A-4. REMOVED 24 INCH AND 48 INCH PILES AT LOCATIONS A1, A2, A3 AND A-4..

PROJECT ENGINEER: 

NOTE: The contractor will be allowed 10 days from the date of this report in which to protest in writing the correctness of this statement, otherwise it shall be deemed to have been accepted as correct.