



**Washington State  
Department of Transportation**  
Paula J. Hammond, P.E.  
Secretary of Transportation

Southwest Region  
11018 Northeast 51st Circle  
P.O. Box 1709  
Vancouver, WA 98668-1709  
360-905-2000 / Fax 360-905-2222  
TTY: 1-800-833-6388  
www.wsdot.wa.gov

March 11, 2011

American Construction Co., Inc.  
1501 Taylor Way  
Tacoma, WA 98421-4100

Contract 8078, I-5, Columbia River Bridge  
Temporary Pile Test Program  
WA 0.3 to OR MP 308.0  
State Project  
Serial Letter No. 25

RE: Response to Request for Information No. 9 – Vents for wooden crates

Gentlemen:

On March 11, 2011, we received Request for Information No. 9 which asked the following question.

*Lines 10 and 11 of the Special Provisions, on page 100, talks about installing "bottom vents" for the wooden crates.*

*Question: Will installing 1" OD holes through the bottom plywood sheet suffice? How many holes are needed per crate?*

Please drill 1 inch OD holes through the bottom sheet of plywood spaced approx. 24" on center, each direction.

If there are any questions, please contact this office at (360) 816-2208.

Sincerely,

Frank Green, P.E.  
CRC Structures Manager

KAD:np

cc: Document Control  
M. Degenhart  
N. Peppers